

Inter Office Memo



Coin Operated Games Division

To: DISTRIBUTION

From: GREG WILLIAMS *GW*

Subject: AMPLIFONE COLOR XY PROJECT

Date: 9/13/82

ACTION ITEMS COMPLETED

Manufacturing Engineering has completed all MEI's for TV Mod.

Jeff Ketelson completed Incoming Inspection procedures.

PENDING ACTION ITEMS

Manufacturing to build an additional 100 Gravitar units with Amplifone monitors. Build date September 13, 1982.

Dick Rekart to ensure monitor brackets are reworked and in house by September 8 in the a.m.

Eric Peterson to detail the causes of rejects experienced in the 46 defective monitors.

Q.A. to inspect a minimum of 50 monitors from the 500 piece lot in transit by 9/9/82.

Clarification is required as to whether or not the monitor is unique to each game application. If it is, should assign a different part number. Rick Moncrief will advise.

Pre-production documentation release of all parts lists and schematics for the color raster has slipped from 9/3 to ... ? Howard to advise of new release date.

GENERAL

Ed Hamilton will be the project leader for the upcoming Amplifone color raster project.

The next meeting will be held on Tuesday 9/14 at 8:30 a.m. in the Materials Conference Room in Building 735.

gw:js

Inter Office Memo



Coin Operated Games Division

To: DISTRIBUTION

From: GREG WILLIAMS *Williams*

Subject: AMPLIFONE COLOR XY PROJECT MEETING 8/31/82

Date: 9/3/82

The following are current and ongoing activities required to implement the Amplifone XY monitor into production:

- * Ben Fleischman to go to Brownsville to review test procedures and method of inspection 9/1/82.
- * The 1K ohm resistor modification must be implemented on the deflection PCBA for the 1285 Gravitar Amplifone build.
- * The confusion on the 8/27 build of 100 Amplifone Gravitar was a result of the monitor bracket being changed without any tolerance analysis being performed to check form, fit and function with the next assembly. As a result, the build was discontinued. The recovery plan is to rework the cabinets for the 100 build and rework of brackets for the 1285 build. Manufacturing Engineering to provide rework instructions for the bracket.
- * Manufacturing will charge Engineering with all down time. Jim Vaughn to confirm with Dan Van Elderen.
- * Mike Hinkin requests that his people build 20 games of the 1285 on 9/8/82 to ensure the balance of the build will be smooth.
- * Eric Petersen to train Alfredo on repairing Amplifone monitors. Monitor repairs to start 9/1/82 a.m.
- * Manufacturing Engineering instructions for T.V. Mod to be completed 9/8/82 by Woody Woodworth.
- * Incoming Inspection procedures to be completed 8/31/82 by Jeff Ketelson.

The next Amplifone meeting will be held September 7 in the Materials Conference Room in Building 735.